

# Banyan Place Estate Stage 1

## GITA Inspection Verification Report

---

**Prepared For:** Lojac Civil Pty Ltd

---

**Report Number** P221112A V1

---

**Version Release Date** 11 Aug 2023

---

**Report Released By** C Caulfield

---

**Title** Project Manager

---

**Signature**



**Table of Contents**

1 Introduction ..... 3

2 Scope of Work ..... 3

    2.1 Area of Work ..... 3

    2.2 Specification ..... 3

    2.3 Limitations ..... 4

3 Construction Method ..... 5

    3.1 Subgrade Preparation ..... 5

    3.2 Fill Placement ..... 5

4 Construction Verification ..... 5

5 Statement of Compliance ..... 6

**Appendices**

- Appendix 1 Test Location Plan
- Appendix 2 Compaction Test Register and Test Certificates

## 1 Introduction

Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical Inspection and Testing Authority (GITA) to provide Level 1 supervision and testing works on the earthworks component for Banyan Place Estate Stage 1. This work was conducted over the period of 20/07/2022 to 05/12/2022.

This report presents that the allotment earthworks was carried out in accordance with AS3798-2007 *Guidelines for Earthworks for Commercial and Residential Development* and in compliance with the compaction control specifications established by the contractor.

## 2 Scope of Work

### 2.1 Area of Work

The areas of work included lots 101 to 149, bounded by streets Blossom Street, Daisy Road, Droplet Way, Halycon Way, Ficus Way and Everlasting Road. The site will be a Residential development.

The area on which fill was placed is shown on site plan (Appendix 1: *Test Location Plan*) based on drawings prepared by Charlton Degg (Drawing Reference: 1470\_1\_R04) and provided by Lojac Civil Pty Ltd.

The supervision work by the GITA involved both inspection of sub grade preparation work and full time inspection and testing of fill placement.

### 2.2 Specification

The technical specification (Reference from Drawings) for compaction control requirements was provided by Lojac Civil Pty Ltd and established that:

Test Rolling is required for all layers of structural fill and materials within 150mm of permanent subgrade level so as to withstand test rolling without visible deformation or springing. Corrective action is required where unstable areas exceed 20% of the area being considered by test rolling.

Section 5.2 of AS3798-2007 (Section 5.2) establishes a specification requirement for a minimum density ratio of not less than 95% noting that soils containing more than 20% of particles coarser than 37.5mm cannot be tested for relative compaction using the procedures of AS1289 5.1.1 and AS1289 5.2.1.

In accordance with Table 8.1 (AS3798), for large scale operations, (greater than 1500m<sup>2</sup>), the minimum testing frequency is 1 test per layer per material type per 2500m<sup>2</sup> or 1 test per 500m<sup>3</sup> distributed reasonable evenly throughout full depth and area or 3 tests per lot. AS3798 defines a lot as “an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work”. All three of these test frequencies must be achieved and this is typically confirmed to have been achieved when 3 tests per visit (day) have been completed.

### 2.3 Limitations

Terra Firma Laboratories cannot verify any works completed by others outside of the time period specified in the introduction. Uncontrolled works may include, but are not limited to trenching for services, cut and fill works for slab preparation or subsequent removal of vegetation and back fill of holes unless specified in section 2.1 of this report.

Terra Firma Laboratories cannot verify that the material used as a filling medium is free from chemical or other contamination. The scope and the period of Terra Firma Laboratories as described in the introduction are subject to restrictions and limitations. Terra Firma Laboratories did not perform a complete assessment of all possible conditions and circumstances that may exist at the site. If a service is not expressly indicated, do not assume it has been provided. If a matter is not addressed, do not assume that any determination has been made by Terra Firma Laboratories.

Verification of finished surface level to design levels is outside of the scope of the GITA report.

Any drawings or marked locations presented in this report should be considered only as pictorial evidence of our work. Therefore, unless otherwise stated, any dimensions should not be used for accurate calculations or dimensioning.

Where data has been supplied by the client or a third party, it is assumed that the information is correct unless otherwise stated. No responsibility is accepted by Terra Firma Laboratories for incomplete or inaccurate data supplied by others.

This document is COPYRIGHT, all rights reserved to Terra Firma Laboratories and therefore no part of this document may be reproduced or copied in any form or by means without the written permission of Terra Firma Laboratories. This submission is for the use only of the party to whom it is addressed and for no other purpose. No responsibility is accepted to any third party who may use or rely on the whole or any part of the content of this submission. No responsibility will be taken for this report if it is altered in any way, or not reproduced in full.

### 3 Construction Method

#### 3.1 Subgrade Preparation

At the time of subgrade inspection the following was observed:

- Subgrade preparation involved stripping the site of topsoil, vegetation and organic matter to a depth of approximately 200mm below existing levels.
- The site was cleared of all trees and stumps to the extent necessary for the fill placement to proceed
- The roots of all trees and any debris was removed from site prior to any fill placement

The sub-grade area was then proof-rolled to confirm it was capable of withstanding test rolling without visible deformation or springing and any areas observed to be soft or otherwise unsuitable were rectified. The sub-grade was watered and scarified prior to fill placement to aid layer bonding.

#### 3.2 Fill Placement

The contractor was observed to have suitable construction equipment and plant available on-site during the construction period for use in the fill placement.

All fill was placed in layers of thicknesses not exceeding 300mm. At the completion of a placed layer, compaction testing was performed to confirm appropriate compaction had been achieved and supported the observations made. It should be noted that the compaction tests are representative samples of the fill placed and support the visual assessment of the works completed. Each house lot does not necessarily require a compaction test to have been conducted within the house allotment but may have been verified by testing conducted within up to a 2500m<sup>2</sup> area of the house lot.

Final fill placement levels were verified against design level by others. For the purposes of this report, it was observed that finished levels were in accordance with levels marked on site by survey markers.

The final 300mm of fill placed across the site was placed as a topsoil layer or growing medium and should be considered as non-structural, as it was placed in an uncontrolled manner, as allowed by specifications and placement of the final 300mm of fill was not observed by the GITA.

### 4 Construction Verification

Compaction Verification testing is summarized in a detailed test register with test certificates attached provided in Appendix 2: *Compaction Test Register and Test Certificates*. A test location

plan (P221112D1, Appendix 1) providing a schematic of test locations across the extent of scope of works for every placed layer of fill is also documented.

A total of 79 density tests (Hilf method in accordance with 1289 5.7.1) were undertaken with 5 failed results. The contractor was notified of any failed tests and the failed areas were ripped, watered, compacted and then re-tested to confirm compliance with the specification. The results summarised in the compaction test register (Appendix 2) confirm that for every layer of fill placed in a specific work area, satisfactory testing was completed.

## 5 Statement of Compliance

The intention of this report is to provide a description of the earthworks construction for Stage 1 at Banyan Place Estate. For completed fill areas of greater than 300mm, and for works completed between 20/07/2022 and 05/12/2022, earthworks construction activities were conducted under the full time supervision of the Geotechnical Inspection and Testing Authority. Inspections and testing of the fill areas at this site indicate that both sub grade preparation and fill placement have been conducted in accordance with the specification. The earthworks construction for Stage 1 of Banyan Place Estate was observed to be constructed in compliance with the requirements of the Technical Specification.

---



Your Worksite is Our Laboratory.

## Appendix 1: Test Location Plan

Our Head Office  
47 National Ave  
Pakenham, VIC 3810

Our Laboratories  
Pakenham 03 9769 5799  
Deer Park 03 8348 5596  
Bibra Lake 08 9395 7220

TERRAFIRMALABS.COM.AU  
Page 1 of 2







**Your Worksite is Our Laboratory.**

## **Appendix 2: Compaction Test Register and Test Certificates**



## Compaction Test Register

**Client:** Lojac Civil Pty Ltd                      **Project No:** P221112  
**Project:** Banyan Place Estate Stage 1            **Specification:** 95%

Date:	Test No:	Layer:	Retest of:	Density:	Pass/Fail:	Lot No:	Report No:
20/07/2022	1	Layer 1		101.0%	Pass	Lot 141	P221112-1
20/07/2022	2	Layer 1		99.5%	Pass	Lot 142	P221112-1
20/07/2022	3	Layer 1		101.5%	Pass	Lot 144	P221112-1
21/07/2022	4	Layer 1		101.5%	Pass	Lot 128	P221112-2
21/07/2022	5	Layer 1		97.0%	Pass	Lot 130	P221112-2
21/07/2022	6	Layer 1		97.0%	Pass	Lot 132	P221112-2
22/07/2022	7	Layer 1		100.0%	Pass	Lot 128	P221112-3
22/07/2022	8	Layer 1		101.0%	Pass	Lot 130	P221112-3
22/07/2022	9	Layer 1		99.5%	Pass	Lot 132	P221112-3
1/08/2022	10	Layer 2		95.0%	Pass	Lot 143	P221112-4
1/08/2022	11	Layer 2		98.5%	Pass	Lot 141	P221112-4
1/08/2022	12	Layer 2		96.0%	Pass	Lot 139	P221112-4
1/08/2022	13	Layer 2		100.5%	Pass	Lot 147	P221112-4
1/08/2022	14	Layer 2		98.5%	Pass	Lot 137	P221112-4
1/08/2022	15	Layer 2		101.0%	Pass	Lot 149	P221112-4
2/08/2022	16	Layer 2		100.5%	Pass	Lot 128	P221112-5
2/08/2022	17	Layer 2		94.0%	Fail	Lot 127	P221112-5
2/08/2022	18	Layer 2		95.0%	Pass	Lot 131	P221112-5
4/08/2022	19	layer 2		94.0%	Fail	Lot 136	P221112-6
4/08/2022	20	layer 2		98.0%	Pass	Lot 149	P221112-6
4/08/2022	21	layer 2		100.0%	Pass	Lot 143	P221112-6
5/08/2022	22	layer 2		95.5%	Pass	Lot 140	P221112-7
5/08/2022	23	layer 2		96.5%	Pass	Lot 146	P221112-7
5/08/2022	24	layer 2		97.0%	Pass	Lot 145	P221112-7
8/08/2022	25	layer 2		96.5%	Pass	Lot 110	P221112-8
8/08/2022	26	layer 1		101.0%	Pass	Lot 109	P221112-8
8/08/2022	27	layer 1		101.0%	Pass	Lot 108	P221112-8
7/09/2022	28	Layer 1	Test #17	95.5%	Pass	Lot 127	P221112-9
7/09/2022	29	Layer 1		97.5%	Pass	Lot 133	P221112-9
7/09/2022	30	Layer 1		99.0%	Pass	Lot 134	P221112-9
7/09/2022	31	Layer 1		98.0%	Pass	Lot 135	P221112-9
12/09/2022	32	Layer 1		101.0%	Pass	Lot 143	P221112-10
12/09/2022	33	Layer 1		106.0%	Pass	Lot 144	P221112-10
12/09/2022	34	Layer 1		100.0%	Pass	Lot 144	P221112-10
14/09/2022	35	Layer 1		96.0%	Pass	Lot 101	P221112-12
14/09/2022	36	Layer 1		98.0%	Pass	Lot 102	P221112-12
14/09/2022	37	Layer 1		96.5%	Pass	Lot 103	P221112-12
30/09/2022	38	Layer 3		100.0%	Pass	Lot 105	P221112-13
30/09/2022	39	Layer 3		104.0%	Pass	Lot 104	P221112-13
30/09/2022	40	Layer 3		98.0%	Pass	Lot 103	P221112-13
20/10/2022	41	Layer 1		99.0%	Pass	Lot 106	P221112-14



# Material Test Report


**Report Number:** P221112-1  
**Issue Number:** 1  
**Date Issued:** 28/07/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 9891  
**Date Sampled:** 20/07/2022 16:00  
**Dates Tested:** 21/07/2022 - 26/07/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Place Estate Stage 1 - Level One  
**Material:** Mudstone  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: ccaulfield@terrafirmalabs.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



  
 Approved Signatory: Chris Caulfield  
 Project Manager  
 NATA Accredited Laboratory Number: 15357

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1			
Sample Number	P22-9891A	P22-9891B	P22-9891C
Test Number	1	2	3
Date Tested	20/07/2022	20/07/2022	20/07/2022
Time Tested	04:00	04:00	04:00
Test Request #/Location	Lot 141	Lot 142	Lot 144
Layer / Reduced Level	Layer 1	Layer 1	Layer 1
Thickness of Layer (mm)	300	300	300
Soil Description	Mudstone	Mudstone	Mudstone
Test Depth (mm)	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	18	4
Percentage of Dry Oversize (%) (AS1289.5.4.1)	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	2.02	2.25	2.19
Field Moisture Content %	26.8	16.4	17.9
Field Dry Density (FDD) t/m <sup>3</sup>	1.59	1.99	1.87
Peak Converted Wet Density t/m <sup>3</sup>	2.00	**	**
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	2.27	2.16
Adj. Optimum Moisture Content % (AS1289.5.4.1)	**	12.2	14.9
Adj. Field Moisture Content % (AS1289.5.4.1)	26.8	13.5	17.1
Moisture Ratio % (AS1289.5.4.1)	110.5	**	**
Adjusted Moisture Ratio % (AS1289.5.4.1)	**	111.0	115.0
Moisture Variation (Wv) %	-2.5	**	**
Adjusted Moisture Variation %	**	-1.5	-2.0
Hilf Density Ratio (%)	101.0	99.5	101.5
Compaction Method	Standard	Standard	Standard
Report Remarks	**	**	**

## Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report


**Report Number:** P221112-2  
**Issue Number:** 1  
**Date Issued:** 04/08/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 9912  
**Date Sampled:** 21/07/2022 9:00  
**Dates Tested:** 22/07/2022 - 27/07/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Place Estate Stage 1 - Level One  
**Material:** CLAY  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: ccaulfield@terrafirmalabs.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



  
 Approved Signatory: Chris Caulfield  
 Project Manager  
 NATA Accredited Laboratory Number: 15357

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1			
Sample Number	P22-9912A	P22-9912B	P22-9912C
Test Number	4	5	6
Date Tested	21/07/2022	21/07/2022	21/07/2022
Time Tested	15:30	15:40	15:50
Test Request #/Location	Lot 128	Lot 130	Lot 132
Layer / Reduced Level	Layer 1	Layer 1	Layer 1
Thickness of Layer (mm)	300	300	300
Soil Description	CLAY	CLAY	CLAY
Test Depth (mm)	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0
Percentage of Dry Oversize (%) (AS1289.5.4.1)	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	2.03	2.03	1.98
Field Moisture Content %	27.1	20.8	22.4
Field Dry Density (FDD) t/m <sup>3</sup>	1.60	1.68	1.62
Peak Converted Wet Density t/m <sup>3</sup>	2.01	2.10	2.04
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**
Adj. Optimum Moisture Content % (AS1289.5.4.1)	**	**	**
Adj. Field Moisture Content % (AS1289.5.4.1)	27.1	20.8	22.4
Moisture Ratio % (AS1289.5.4.1)	111.5	109.0	108.0
Adjusted Moisture Ratio % (AS1289.5.4.1)	**	**	**
Moisture Variation (Wv) %	-2.5	-1.5	-1.5
Adjusted Moisture Variation %	**	**	**
Hilf Density Ratio (%)	101.5	97.0	97.0
Compaction Method	Standard	Standard	Standard
Report Remarks	**	**	**

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report


**Report Number:** P221112-3  
**Issue Number:** 1  
**Date Issued:** 28/07/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 9923  
**Date Sampled:** 22/07/2022  
**Dates Tested:** 25/07/2022 - 26/07/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Place Stage 1  
**Material:** silty CLay  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: ccaulfield@terrafirmalabs.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



  
 Approved Signatory: Chris Caulfield  
 Project Manager  
 NATA Accredited Laboratory Number: 15357

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1			
Sample Number	P22-9923A	P22-9923B	P22-9923C
Test Number	7	8	9
Date Tested	22/07/2022	22/07/2022	22/07/2022
Time Tested	15:00	15:15	15:30
Test Request #/Location	Lot 128	Lot 130	Lot 132
Layer / Reduced Level	1	1	1
Thickness of Layer (mm)	300	300	300
Soil Description	Clay	Clay	Clay
Test Depth (mm)	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0
Percentage of Dry Oversize (%) (AS1289.5.4.1)	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	1.94	1.97	1.95
Field Moisture Content %	28.1	27.9	27.3
Field Dry Density (FDD) t/m <sup>3</sup>	1.51	1.54	1.53
Peak Converted Wet Density t/m <sup>3</sup>	1.94	1.95	1.96
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**
Adj. Optimum Moisture Content % (AS1289.5.4.1)	**	**	**
Adj. Field Moisture Content % (AS1289.5.4.1)	28.1	27.9	27.3
Moisture Ratio % (AS1289.5.4.1)	109.0	113.0	113.0
Adjusted Moisture Ratio % (AS1289.5.4.1)	**	**	**
Moisture Variation (Wv) %	-2.5	-3.0	-3.0
Adjusted Moisture Variation %	**	**	**
Hilf Density Ratio (%)	100.0	101.0	99.5
Compaction Method	Standard	Standard	Standard
Report Remarks	**	**	**

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P221112-4  
**Issue Number:** 1  
**Date Issued:** 03/08/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 9965  
**Date Sampled:** 01/08/2022  
**Dates Tested:** 01/08/2022 - 02/08/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Location:** Banyan Place Estate Stage 1 Level One  
**Material:** Silty Clay  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: jsomaradne@terrafirmalabs.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Janaka Somaratne  
 Lab Manager

NATA Accredited Laboratory Number: 15357

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

	P22-9965B	P22-9965E	P22-9965F
Sample Number			
Test Number	11	14	15
Date Tested	01/08/2022	01/08/2022	01/08/2022
Time Tested	14:50	15:20	15:30
Test Request #/Location	Lot 141	Lot 137	Lot 149
Layer / Reduced Level	Layer 2	Layer 2	Layer 2
Thickness of Layer (mm)	300	300	300
Soil Description	Silty Clay	Silty Clay	Silty Clay
Test Depth (mm)	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0
Percentage of Dry Oversize (%) (AS1289.5.4.1)	0	0	0
Field Wet Density (FWD) t/m <sup>3</sup>	1.92	1.92	1.96
Field Moisture Content %	29.3	28.6	27.4
Field Dry Density (FDD) t/m <sup>3</sup>	1.49	1.49	1.54
Peak Converted Wet Density t/m <sup>3</sup>	1.95	1.95	1.94
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**
Adj. Optimum Moisture Content % (AS1289.5.4.1)	25.6	25.5	24.3
Adj. Field Moisture Content % (AS1289.5.4.1)	29.3	28.6	27.4
Moisture Ratio % (AS1289.5.4.1)	114.5	112.0	113.0
Adjusted Moisture Ratio % (AS1289.5.4.1)	**	**	**
Moisture Variation (Wv) %	-3.5	-3.0	-3.0
Adjusted Moisture Variation %	**	**	**
Hilf Density Ratio (%)	<b>98.5</b>	<b>98.5</b>	<b>101.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P221112-4  
**Issue Number:** 1  
**Date Issued:** 03/08/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 9965  
**Date Sampled:** 01/08/2022  
**Dates Tested:** 01/08/2022 - 02/08/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Location:** Banyan Place Estate Stage 1 Level One  
**Material:** Silty Clay  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: jsomaradne@terrafirmalabs.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Janaka Somaratne  
 Lab Manager

NATA Accredited Laboratory Number: 15357

Compaction Control AS 1289 5.1.1 & 5.4.1 & 5.8.1 & 2.1.1			
Sample Number	P22-9965A	P22-9965C	P22-9965D
Test Number	10	12	13
Date Tested	01/08/2022	01/08/2022	01/08/2022
Time Tested	14:40	15:00	15:10
Test Request #/Location	Lot 143	Lot 139	Lot 147
Layer / Reduced Level	Layer 2	Layer 2	Layer 2
Thickness of Layer (mm)	300	300	300
Soil Description	Silty Clay	Silty Clay	Silty Clay
Test Depth (mm)	275	275	275
Fraction Tested (mm)	19.0	19.0	19.0
Oversize (wet basis) %	**	0	0
Oversize (dry basis) %	**	0	0
Curing Hours	**	**	**
Method used to Determine Plasticity	Visual Assessment	Visual Assessment	Visual Assessment
Field Wet Density t/m <sup>3</sup>	1.88	1.91	1.93
Field Moisture Content %	28.1	28.7	24.9
Field Dry Density t/m <sup>3</sup>	1.47	1.48	1.54
Maximum Dry Density t/m <sup>3</sup>	1.55	1.55	1.53
Adjusted Maximum Dry Density t/m <sup>3</sup>	**	**	**
Optimum Moisture Content (OMC) %	25.0	24.0	24.0
Adjusted Optimum Moisture Content (OMC) %	**	**	**
Moisture Variation %	-3.0	-4.5	-0.5
Moisture Ratio %	113.0	119.0	103.0
Density Ratio %	<b>95.0</b>	<b>96.0</b>	<b>100.5</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC



# Material Test Report


**Report Number:** P221112-5  
**Issue Number:** 1  
**Date Issued:** 04/08/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 9976  
**Date Sampled:** 02/08/2022 7:50  
**Dates Tested:** 02/08/2022 - 03/08/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Place Level 1  
**Material:** CLAY  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: ccaulfield@terrafirmalabs.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



  
 Approved Signatory: Chris Caulfield  
 Project Manager  
 NATA Accredited Laboratory Number: 15357

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1			
Sample Number	P22-9976A	P22-9976B	P22-9976C
Test Number	16	17	18
Date Tested	02/08/2022	02/08/2022	02/08/2022
Time Tested	15:36	15:46	15:57
Test Request #/Location	16 Lot 128	17 Lot 127	18 Lot131
Layer / Reduced Level	2	2	2
Thickness of Layer (mm)	300	300	300
Soil Description	Silty Clay	Silty Clay	Silty Clay
Test Depth (mm)	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0
Field Wet Density (FWD) t/m <sup>3</sup>	2.01	1.91	1.91
Field Moisture Content %	24.2	26.4	24.9
Field Dry Density (FDD) t/m <sup>3</sup>	1.62	1.51	1.53
Peak Converted Wet Density t/m <sup>3</sup>	2.00	2.03	2.01
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**
Moisture Variation (Wv) %	-1.0	-3.5	-3.5
Adjusted Moisture Variation %	**	**	**
Hilf Density Ratio (%)	<b>100.5</b>	<b>94.0</b>	<b>95.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC



# Material Test Report

**Report Number:** P221112-6  
**Issue Number:** 1  
**Date Issued:** 25/08/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 10003  
**Date Sampled:** 04/08/2022  
**Dates Tested:** 04/08/2022 - 12/08/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Place Estate Stage 1 - Level One  
**Material:** CLAY  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: ccaulfield@terrafirmalabs.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Chris Caulfield  
 Project Manager

NATA Accredited Laboratory Number: 15357

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

Sample Number	P22-10003A	P22-10003B	P22-10003C
Test Number	19	20	21
Date Tested	04/08/2022	04/08/2022	04/08/2022
Time Tested	15:00	15:00	15:00
Test Request #/Location	19 lot no 136	20 lot no 149	21 lot no 143
Layer / Reduced Level	layer 2	layer 2	layer 2
Thickness of Layer (mm)	300	300	300
Soil Description	CLAY	CLAY	CLAY
Test Depth (mm)	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0
Percentage of Dry Oversize (%) (AS1289.5.4.1)	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	1.89	1.96	2.00
Field Moisture Content %	24.2	24.0	22.9
Field Dry Density (FDD) t/m <sup>3</sup>	1.52	1.58	1.63
Peak Converted Wet Density t/m <sup>3</sup>	2.01	1.99	2.00
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**
Adj. Optimum Moisture Content % (AS1289.5.4.1)	**	**	**
Adj. Field Moisture Content % (AS1289.5.4.1)	24.2	24.0	22.9
Moisture Ratio % (AS1289.5.4.1)	107.5	101.5	102.0
Adjusted Moisture Ratio % (AS1289.5.4.1)	**	**	**
Moisture Variation (Wv) %	-1.5	-0.5	-0.5
Adjusted Moisture Variation %	**	**	**
Hilf Density Ratio (%)	<b>94.0</b>	<b>98.0</b>	<b>100.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P221112-7  
**Issue Number:** 1  
**Date Issued:** 25/08/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 10021  
**Date Sampled:** 05/08/2022  
**Dates Tested:** 05/08/2022 - 17/08/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Place Estate Stage 1 - Level One  
**Material:** CLAY  
**Material Source:** Pakenham



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: ccaulfield@terrafirmalabs.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Chris Caulfield  
 Project Manager

NATA Accredited Laboratory Number: 15357

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

Sample Number	P22-10021A	P22-10021B	P22-10021C
Test Number	22	23	24
Date Tested	05/08/2022	05/08/2022	05/08/2022
Time Tested	15:30	15:30	15:30
Test Request #/Location	lot 140	lot 146	lot 145
Layer / Reduced Level	layer 2	layer 2	layer 2
Thickness of Layer (mm)	300	300	300
Soil Description	CLAY	CLAY	CLAY
Test Depth (mm)	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0
Percentage of Dry Oversize (%) (AS1289.5.4.1)	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	1.89	1.92	1.90
Field Moisture Content %	25.1	23.4	22.9
Field Dry Density (FDD) t/m <sup>3</sup>	1.51	1.55	1.55
Peak Converted Wet Density t/m <sup>3</sup>	1.98	1.98	1.97
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**
Adj. Optimum Moisture Content % (AS1289.5.4.1)	23.6	22.0	**
Adj. Field Moisture Content % (AS1289.5.4.1)	25.1	23.4	22.9
Moisture Ratio % (AS1289.5.4.1)	106.5	106.5	99.5
Adjusted Moisture Ratio % (AS1289.5.4.1)	**	**	**
Moisture Variation (Wv) %	-1.5	-1.5	0.0
Adjusted Moisture Variation %	**	**	**
Hilf Density Ratio (%)	95.5	96.5	97.0
Compaction Method	Standard	Standard	Standard
Report Remarks	**	**	**

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P221112-8  
**Issue Number:** 1  
**Date Issued:** 25/08/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 10034  
**Date Sampled:** 08/08/2022 8:00  
**Dates Tested:** 08/08/2022 - 16/08/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Place Estate Stage 1 - Level One  
**Material:** CLAY  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: ccaulfield@terrafirmalabs.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Chris Caulfield  
 Project Manager

NATA Accredited Laboratory Number: 15357

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1			
Sample Number	P22-10034A	P22-10034B	P22-10034C
Test Number	25	26	27
Date Tested	08/08/2022	08/08/2022	08/08/2022
Time Tested	02:45	02:45	02:45
Test Request #/Location	Lot 110	Lot 109	Lot 108
Layer / Reduced Level	layer 2	layer 1	layer 1
Thickness of Layer (mm)	300	300	300
Soil Description	CLAY	CLAY	CLAY
Test Depth (mm)	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0
Percentage of Dry Oversize (%) (AS1289.5.4.1)	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	1.95	2.00	2.04
Field Moisture Content %	22.9	24.9	22.1
Field Dry Density (FDD) t/m <sup>3</sup>	1.59	1.60	1.67
Peak Converted Wet Density t/m <sup>3</sup>	2.02	1.98	2.01
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**
Adj. Optimum Moisture Content % (AS1289.5.4.1)	**	**	**
Adj. Field Moisture Content % (AS1289.5.4.1)	22.9	24.9	22.1
Moisture Ratio % (AS1289.5.4.1)	106.5	114.0	101.0
Adjusted Moisture Ratio % (AS1289.5.4.1)	**	**	**
Moisture Variation (Wv) %	-1.5	-3.0	0.0
Adjusted Moisture Variation %	**	**	**
Hilf Density Ratio (%)	<b>96.5</b>	<b>101.0</b>	<b>101.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P221112-9  
**Issue Number:** 1  
**Date Issued:** 11/09/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 10298  
**Date Sampled:** 07/09/2022 12:00  
**Dates Tested:** 07/09/2022 - 08/09/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Place Estate Stage 1 - Level One  
**Material:** CLAY  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: jsomaradne@terrafirmalabs.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Janaka Somaratne  
 Lab Manager

NATA Accredited Laboratory Number: 15357

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1			
Sample Number	P22-10298A	P22-10298C	
Test Number	28	30	
Date Tested	07/09/2022	07/09/2022	
Time Tested	12:00	12:20	
Test Request #/Location	Retest of test 17 Lot 127	Lot 134	
Layer / Reduced Level	Layer 1	Layer 1	
Thickness of Layer (mm)	300	300	
Soil Description	CLAY	CLAY	
Test Depth (mm)	275	275	
Sieve used to determine oversize (mm)	19.0	19.0	
Percentage of Wet Oversize (%)	**	0	
Percentage of Dry Oversize (%) (AS1289.5.4.1)	**	0	
Field Wet Density (FWD) t/m <sup>3</sup>	1.92	2.04	
Field Moisture Content %	22.7	20.6	
Field Dry Density (FDD) t/m <sup>3</sup>	1.56	1.69	
Peak Converted Wet Density t/m <sup>3</sup>	2.00	2.06	
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	
Adj. Optimum Moisture Content % (AS1289.5.4.1)	**	17.5	
Adj. Field Moisture Content % (AS1289.5.4.1)	**	20.6	
Moisture Ratio % (AS1289.5.4.1)	102.0	117.5	
Adjusted Moisture Ratio % (AS1289.5.4.1)	**	**	
Moisture Variation (Wv) %	-0.5	-3.0	
Adjusted Moisture Variation %	**	**	
Hilf Density Ratio (%)	<b>95.5</b>	<b>99.0</b>	
Compaction Method	<b>Standard</b>	<b>Standard</b>	
Report Remarks	**	**	

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P221112-9  
**Issue Number:** 1  
**Date Issued:** 11/09/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 10298  
**Date Sampled:** 07/09/2022 12:00  
**Dates Tested:** 07/09/2022 - 08/09/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Place Estate Stage 1 - Level One  
**Material:** CLAY  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: jsomaradne@terrafirmalabs.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Janaka Somaratne  
 Lab Manager

NATA Accredited Laboratory Number: 15357

## Compaction Control AS 1289 5.1.1 & 5.4.1 & 5.8.1 & 2.1.1

	P22-10298B	P22-10298D	
Sample Number	P22-10298B	P22-10298D	
Test Number	29	31	
Date Tested	07/09/2022	07/09/2022	
Time Tested	12:10	12:30	
Test Request #/Location	Lot 133	Lot 135	
Layer / Reduced Level	Layer 1	Layer 1	
Thickness of Layer (mm)	300	300	
Soil Description	CLAY	CLAY	
Test Depth (mm)	275	275	
Fraction Tested (mm)	19.0	19.0	
Oversize (wet basis) %	**	**	
Oversize (dry basis) %	**	**	
Curing Hours	**	**	
Method used to Determine Plasticity	**	Visual Assessment	
Field Wet Density t/m <sup>3</sup>	2.01	2.06	
Field Moisture Content %	23.0	21.3	
Field Dry Density t/m <sup>3</sup>	1.63	1.70	
Maximum Dry Density t/m <sup>3</sup>	1.68	1.73	
Adjusted Maximum Dry Density t/m <sup>3</sup>	**	**	
Optimum Moisture Content (OMC) %	19.0	16.5	
Adjusted Optimum Moisture Content (OMC) %	**	**	
Moisture Variation %	-4.0	-4.5	
Moisture Ratio %	121.5	127.5	
Density Ratio %	<b>97.5</b>	<b>98.0</b>	
Compaction Method	<b>Standard</b>	<b>Standard</b>	

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P221112-10  
**Issue Number:** 1  
**Date Issued:** 13/09/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 10342  
**Date Sampled:** 12/09/2022  
**Dates Tested:** 12/09/2022 - 12/09/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Location:** Banyan Place Estate Stage 1  
**Material:** CLAY  
**Material Source:** Outside Bund



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: jsomaradne@terrafirmalabs.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Janaka Somaratne  
 Lab Manager

NATA Accredited Laboratory Number: 15357

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1			
Sample Number	P22-10342A	P22-10342B	P22-10342C
Test Number	32	33	34
Date Tested	12/09/2022	12/09/2022	12/09/2022
Time Tested	**	**	**
Test Request #/Location	32 Lot 143	33 Lot 144	34 Lot 144
Layer / Reduced Level	Layer 1	Layer 1	Layer 1
Thickness of Layer (mm)	300	300	300
Soil Description	CLAY	CLAY	CLAY
Test Depth (mm)	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0
Percentage of Dry Oversize (%) (AS1289.5.4.1)	0	0	0
Field Wet Density (FWD) t/m <sup>3</sup>	2.05	2.08	1.97
Field Moisture Content %	25.9	26.2	24.3
Field Dry Density (FDD) t/m <sup>3</sup>	1.63	1.65	1.59
Peak Converted Wet Density t/m <sup>3</sup>	2.03	1.96	1.97
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**
Adj. Optimum Moisture Content % (AS1289.5.4.1)	23.4	24.8	22.6
Adj. Field Moisture Content % (AS1289.5.4.1)	25.9	26.2	24.3
Moisture Ratio % (AS1289.5.4.1)	111.0	105.5	107.5
Adjusted Moisture Ratio % (AS1289.5.4.1)	**	**	**
Moisture Variation (Wv) %	-2.5	-1.5	-1.5
Adjusted Moisture Variation %	**	**	**
Hilf Density Ratio (%)	<b>101.0</b>	<b>106.0</b>	<b>100.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC



# Material Test Report


**Report Number:** P221112-12  
**Issue Number:** 1  
**Date Issued:** 30/09/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 10365  
**Date Sampled:** 14/09/2022 8:45  
**Dates Tested:** 14/09/2022 - 15/09/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Place Estate Stage 1 - Level One  
**Material:** CLAY  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: ccaulfield@terrafirmalabs.com.au

Accredited for compliance with ISO/IEC 17025 - Testing




  
 Approved Signatory: Chris Caulfield  
 Project Manager  
 NATA Accredited Laboratory Number: 15357

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1			
Sample Number	P22-10365A	P22-10365B	P22-10365C
Test Number	35	36	37
Date Tested	14/09/2022	14/09/2022	14/09/2022
Time Tested	03:30	03:30	03:30
Test Request #/Location	Lot No.101	Lot No.102	Lot No.103
Layer / Reduced Level	Layer 1	Layer 1	Layer 1
Thickness of Layer (mm)	300	300	300
Soil Description	Clay	Clay	Clay
Test Depth (mm)	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0
Percentage of Dry Oversize (%) (AS1289.5.4.1)	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	1.99	2.01	1.94
Field Moisture Content %	20.5	21.3	23.8
Field Dry Density (FDD) t/m <sup>3</sup>	1.65	1.66	1.57
Peak Converted Wet Density t/m <sup>3</sup>	2.07	2.05	2.01
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**
Adj. Optimum Moisture Content % (AS1289.5.4.1)	**	**	**
Adj. Field Moisture Content % (AS1289.5.4.1)	20.5	21.3	23.8
Moisture Ratio % (AS1289.5.4.1)	107.5	103.5	107.5
Adjusted Moisture Ratio % (AS1289.5.4.1)	**	**	**
Moisture Variation (Wv) %	-1.5	-0.5	-1.5
Adjusted Moisture Variation %	**	**	**
Hilf Density Ratio (%)	<b>96.0</b>	<b>98.0</b>	<b>96.5</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Sample Locations Plan



### SERVICE OFFSETS

Street	Gas	NDW	Water	Comms	Elec.	Lighting	Sewer
HALCYON WAY*	W 2.10 W 2.50 W 2.90 E 1.85 E 2.60 1.00	SOX W -					
DROPLET WAY*	N 2.10 N 2.50 N 2.90 S 1.85 S 2.60 1.00	SOX N -					
EVERLASTING ROAD*	E 2.10 E 2.50 E 2.90 W 1.85 W 2.60 1.00	SOX W -					
DAISY ROAD	S 2.10 S 2.50 S 3.00 N 1.85 N 2.60 1.00	SOX W -					
FROUS WAY	W 2.10 W 2.50 W 3.00 E 1.85 E 2.60 1.00	SOX W -					
BLOSSOM STREET	N 2.10 N 2.50 N 3.00 S 1.85 S 2.60 1.00	SOX N -					
LECKY ROAD	N 2.10 N 2.50 N 3.00 S 1.85 S 2.60 1.00	SOX N -					
TOBRUK DRIVE	W 2.30 W 2.85 W 3.35 W 1.80 E 0.50 1.00	SOX W -					

SERVICE OFFSETS ARE MEASURED IN FROM THE TITLE BOUNDARY UNLESS OTHERWISE SPECIFIED.  
 \*SPRINKLER SYSTEMS GAS, DRY RISE AND WET RISE SERVICES IN EXCESS OF THIS SETTING WILL RESULT IN OFFSETS OTHER THAN THOSE TO BE LOCATED IN FOOTNOTES.

### LEGEND

- FOOTPATH
- VEHICULAR CROSSOVER
- SEWER AND CHANNEL
- ELECTRICAL
- TELECOMMUNICATIONS 3 CONDUITS
- REFER TO APPROVED ELECTRICAL AND COMMS PLAN
- GAS
- CONCRETE WATER
- 1 CONDUITS
- ELECTRICAL MAIN
- TELECOMMUNICATIONS MAIN
- GAS MAIN
- CONCRETE WATER MAIN
- NON-CONCRETE WATER MAIN
- EXISTING MAIN UNDERPASSAGE STRUCTURES AND COVER PROTECTIVE BRACKETS
- PROPOSED OVERPASSAGE, P.T. HOUSE DRAIN AND HOUSE GALLEY
- EXISTING DRAINAGE AND P.T. AND PROPOSED DRAINAGE
- PROPOSED DRAINAGE AND P.T. HOUSE DRAIN AND HOUSE GALLEY
- MEASURED WATER SCHEME DRAINAGE AND P.T. MEASURED WATER SCHEME
- CHANGING P.T. NUMBER
- PROPOSED CUT AREAS
- PROPOSED FILL AREAS
- EXISTING SURFACE LEVEL
- DESIGN SURFACE LEVEL
- TOP OF BATTER LEVEL
- PROPOSED LEVEL
- STREET NAME SIGN
- LOT SLOPE DIRECTION
- PERMANENT SURVEY MARK
- TEMPORARY SURVEY MARK
- RETAINING WALLS
- SEWER TRANSITION

### VERSION DETAILS:

REV	DATE	DESCRIPTION	STATUS
A	21/09/2021	PRELIMINARY ISSUE	PRELIMINARY
B	06/07/2022	GENERAL PLAN UPDATES - GARDENS ONLY	PRELIMINARY

FILENAME: P14701447\_1E12 - Design - DDNR0A\_01.dwg  
 DRAWN: LS DATE: MAY 2021 SCALE: AS SHOWN  
 DESIGNED: RC DATE: MAY 2021 DATE PRINTED: 04/07/2022  
 AUTHORIZED: RB DATE: MAY 2021



SITE 1 LEVEL: 54.41 ELDN WAT. WT ELDN 10: 2000  
 www.charltondegg.com.au  
 COUNCIL: CARDINIA SHIRE COUNCIL  
 TITLE: 100 LECKY ROAD PTY LTD BANYAN PLACE ESTATE - STAGE 1 75-100 LECKY ROAD, OFFICER  
 DETAIL PLAN 1  
 SHEET 4 OF 32

PRELIMINARY

# Material Test Report

**Report Number:** P221112-13  
**Issue Number:** 1  
**Date Issued:** 13/10/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 10491  
**Date Sampled:** 30/09/2022 8:00  
**Dates Tested:** 30/09/2022 - 05/10/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Location:** Banyan Place Estate Stage 1  
**Material:** Clay  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: jsomaradne@terrafirmalabs.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Janaka Somaratne  
 Lab Manager

NATA Accredited Laboratory Number: 15357

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1			
Sample Number	P22-10491A	P22-10491B	P22-10491C
Test Number	38	39	40
Date Tested	30/09/2022	30/09/2022	30/09/2022
Time Tested	**	**	**
Test Request #/Location	38 Lot 105	39 Lot 104	40 Lot 103
Layer / Reduced Level	LAYER3	LAYER3	LAYER3
Thickness of Layer (mm)	300	300	300
Soil Description	CLAY	CLAY	CLAY
Test Depth (mm)	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0
Percentage of Dry Oversize (%) (AS1289.5.4.1)	0	0	0
Field Wet Density (FWD) t/m <sup>3</sup>	2.03	2.08	2.01
Field Moisture Content %	15.0	22.0	22.1
Field Dry Density (FDD) t/m <sup>3</sup>	1.76	1.70	1.64
Peak Converted Wet Density t/m <sup>3</sup>	2.03	2.00	2.05
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**
Adj. Optimum Moisture Content % (AS1289.5.4.1)	15.9	21.6	22.0
Adj. Field Moisture Content % (AS1289.5.4.1)	15.0	22.0	22.1
Moisture Ratio % (AS1289.5.4.1)	94.0	101.5	100.5
Adjusted Moisture Ratio % (AS1289.5.4.1)	**	**	**
Moisture Variation (Wv) %	1.0	-0.5	0.0
Adjusted Moisture Variation %	**	**	**
Hilf Density Ratio (%)	<b>100.0</b>	<b>104.0</b>	<b>98.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P221112-14  
**Issue Number:** 1  
**Date Issued:** 11/11/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 10634  
**Date Sampled:** 20/10/2022  
**Dates Tested:** 20/10/2022 - 21/10/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Location:** Banyan Place Estate Stage 1  
**Material:** CLAY  
**Material Source:** Onsite



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: jsomaradne@terrafirmalabs.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Janaka Somaratne  
 Lab Manager

NATA Accredited Laboratory Number: 15357

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1			
Sample Number	P22-10634A	P22-10634B	P22-10634C
Test Number	41	42	43
Date Tested	20/10/2022	20/10/2022	20/10/2022
Time Tested	**	**	**
Test Request #/Location	41 Lot 106	42 Lot 116	43 Lot 115
Layer / Reduced Level	Layer 1	Layer 1	Layer 1
Thickness of Layer (mm)	300	300	300
Soil Description	CLAY	CLAY	CLAY
Test Depth (mm)	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0
Field Wet Density (FWD) t/m <sup>3</sup>	2.02	2.12	2.08
Field Moisture Content %	21.5	19.5	19.7
Field Dry Density (FDD) t/m <sup>3</sup>	1.66	1.77	1.74
Peak Converted Wet Density t/m <sup>3</sup>	2.04	2.11	2.08
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**
Moisture Variation (Wv) %	-2.5	-2.5	-2.5
Adjusted Moisture Variation %	**	**	**
Hilf Density Ratio (%)	<b>99.0</b>	<b>100.5</b>	<b>100.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**

## Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P221112-15  
**Issue Number:** 1  
**Date Issued:** 23/11/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 10841  
**Date Sampled:** 18/11/2022  
**Dates Tested:** 18/11/2022 - 21/11/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Place Estate Stage 1 - Level One  
**Material:** CLAY  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: ccaulfield@terrafirmalabs.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Chris Caulfield  
 Project Manager

NATA Accredited Laboratory Number: 15357

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1					
Sample Number	P22-10841A	P22-10841B	P22-10841C	P22-10841D	P22-10841E
Test Number	44	45	46	47	48
Date Tested	18/11/2022	18/11/2022	18/11/2022	18/11/2022	18/11/2022
Time Tested	**	**	**	**	**
Test Request #/Location	Lot 114	Lot 113	Lot 111	Lot 112	Lot 123
Layer / Reduced Level	Layer 2	Layer 2	Layer 2	Layer 2	Layer 2
Thickness of Layer (mm)	300	300	300	300	300
Soil Description	CLAY	CLAY	CLAY	CLAY	CLAY
Test Depth (mm)	275	275	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0	0
Percentage of Dry Oversize (%) (AS1289.5.4.1)	**	**	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	2.08	1.90	2.05	2.01	2.09
Field Moisture Content %	20.1	26.0	25.2	32.1	18.5
Field Dry Density (FDD) t/m <sup>3</sup>	1.73	1.51	1.64	1.52	1.76
Peak Converted Wet Density t/m <sup>3</sup>	2.08	1.98	2.01	1.93	2.13
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**	**
Adj. Optimum Moisture Content % (AS1289.5.4.1)	**	**	**	**	**
Adj. Field Moisture Content % (AS1289.5.4.1)	20.1	26.0	25.2	32.1	18.5
Moisture Ratio % (AS1289.5.4.1)	102.5	109.0	112.0	107.0	117.5
Adjusted Moisture Ratio % (AS1289.5.4.1)	**	**	**	**	**
Moisture Variation (Wv) %	-0.5	-2.0	-2.5	-2.0	-3.0
Adjusted Moisture Variation %	**	**	**	**	**
Hilf Density Ratio (%)	<b>100.5</b>	<b>96.0</b>	<b>102.0</b>	<b>104.0</b>	<b>98.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**	**	**

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P221112-15  
**Issue Number:** 1  
**Date Issued:** 23/11/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 10841  
**Date Sampled:** 18/11/2022  
**Dates Tested:** 18/11/2022 - 21/11/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Place Estate Stage 1 - Level One  
**Material:** CLAY  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: ccaulfield@terrafirmalabs.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Chris Caulfield  
 Project Manager

NATA Accredited Laboratory Number: 15357

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1					
Sample Number	P22-10841F	P22-10841G	P22-10841H	P22-10841I	
Test Number	49	50	51	52	
Date Tested	18/11/2022	18/11/2022	18/11/2022	18/11/2022	
Time Tested	**	**	**	**	
Test Request #/Location	Lot 124	Lot 125	Lot 126	Lot 127	
Layer / Reduced Level	Layer 2	Layer 2	Layer 2	Layer 2	
Thickness of Layer (mm)	300	300	300	300	
Soil Description	CLAY	CLAY	CLAY	CLAY	
Test Depth (mm)	275	275	275	275	
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	
Percentage of Wet Oversize (%)	0	0	0	0	
Percentage of Dry Oversize (%) (AS1289.5.4.1)	**	**	**	**	
Field Wet Density (FWD) t/m <sup>3</sup>	2.09	1.99	2.10	2.01	
Field Moisture Content %	20.2	18.4	19.8	22.2	
Field Dry Density (FDD) t/m <sup>3</sup>	1.74	1.68	1.76	1.65	
Peak Converted Wet Density t/m <sup>3</sup>	2.10	2.12	2.10	2.01	
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**	
Adj. Optimum Moisture Content % (AS1289.5.4.1)	**	**	**	**	
Adj. Field Moisture Content % (AS1289.5.4.1)	20.2	18.4	19.8	22.2	
Moisture Ratio % (AS1289.5.4.1)	114.5	118.5	114.5	102.0	
Adjusted Moisture Ratio % (AS1289.5.4.1)	**	**	**	**	
Moisture Variation (Wv) %	-2.5	-3.0	-2.5	-0.5	
Adjusted Moisture Variation %	**	**	**	**	
Hilf Density Ratio (%)	100.0	94.0	100.0	100.0	
Compaction Method	Standard	Standard	Standard	Standard	
Report Remarks	**	**	**	**	

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P221112-16  
**Issue Number:** 1  
**Date Issued:** 09/08/2023  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 10923  
**Date Sampled:** 25/11/2022 9:40  
**Dates Tested:** 27/11/2022 - 29/11/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Estate Level One  
**Material:** CLAY  
**Material Source:** Stockpile



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: ccaulfield@terrafirmalabs.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Chris Caulfield  
 Project Manager  
 NATA Accredited Laboratory Number: 15357

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

	P22-10923A	P22-10923B	P22-10923C
Sample Number			
Test Number	53	54	55
Date Tested	25/11/2022	25/11/2022	25/11/2022
Time Tested	09:40	09:55	10:10
Test Request #/Location	Lot 121	Lot 122	Lot 121
Layer / Reduced Level	Layer 1	Layer 1	Layer 1
Thickness of Layer (mm)	300	300	300
Soil Description	CLAY	CLAY	CLAY
Test Depth (mm)	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	5	0	0
Field Wet Density (FWD) t/m <sup>3</sup>	1.97	1.99	2.06
Field Moisture Content %	19.3	19.1	23.4
Field Dry Density (FDD) t/m <sup>3</sup>	1.65	1.67	1.67
Peak Converted Wet Density t/m <sup>3</sup>	**	2.11	2.13
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	2.17	**	**
Moisture Variation (Wv) %	**	-2.5	-3.0
Adjusted Moisture Variation %	-2.5	**	**
Hilf Density Ratio (%)	<b>90.5</b>	<b>94.5</b>	<b>96.5</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P221112-17  
**Issue Number:** 1  
**Date Issued:** 09/08/2023  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 10925  
**Date Sampled:** 26/11/2022 8:00  
**Dates Tested:** 27/11/2022 - 29/11/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Place Estate Stage 1 - Level One  
**Material:** clay  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: ccaulfield@terrafirmalabs.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Chris Caulfield  
 Project Manager  
 NATA Accredited Laboratory Number: 15357

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

Sample Number	P22-10925A	P22-10925B	P22-10925C	P22-10925D
Test Number	56	57	58	59
Date Tested	27/11/2022	27/11/2022	27/11/2022	27/11/2022
Time Tested	08:00	08:00	08:00	08:00
Test Request #/Location	Lot 121	Lot 122	Lot 124	Re-test Lot 121 Retest #53
Layer / Reduced Level	Layer 02	Layer 02	Layer 02	Layer 01
Thickness of Layer (mm)	300	300	300	300
Soil Description	Clay	Clay	Clay	Clay
Test Depth (mm)	275	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0
Field Wet Density (FWD) t/m <sup>3</sup>	2.02	2.04	2.03	2.06
Field Moisture Content %	22.0	21.1	21.2	20.2
Field Dry Density (FDD) t/m <sup>3</sup>	1.65	1.69	1.68	1.72
Peak Converted Wet Density t/m <sup>3</sup>	2.08	2.10	2.04	2.09
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**
Moisture Variation (Wv) %	-3.0	-3.0	-2.0	-3.0
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	<b>97.0</b>	<b>97.5</b>	<b>99.5</b>	<b>99.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**	**

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC



# Material Test Report


**Report Number:** P221112-18  
**Issue Number:** 1  
**Date Issued:** 09/08/2023  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 10936  
**Date Sampled:** 28/11/2022  
**Dates Tested:** 28/11/2022 - 02/12/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Place Estate Stage 1 - Level One  
**Material:** Silty Clay  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: ccaulfield@terrafirmalabs.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



  
 Approved Signatory: Chris Caulfield  
 Project Manager  
 NATA Accredited Laboratory Number: 15357

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

	P22-10936A	P22-10936B	P22-10936C
Sample Number	P22-10936A	P22-10936B	P22-10936C
Test Number	60	61	62
Date Tested	29/11/2022	29/11/2022	29/11/2022
Time Tested	11:45	11:45	11:45
Test Request #/Location	Lot 120	Lot 119	Lot 117
Layer / Reduced Level	Layer 1	Layer 1	Layer 1
Thickness of Layer (mm)	300	300	300
Soil Description	Sandy silty CLAY	Sandy silty CLAY	Sandy silty CLAY
Test Depth (mm)	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0
Percentage of Dry Oversize (%) (AS1289.5.4.1)	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	2.09	2.06	2.04
Field Moisture Content %	20.4	20.7	20.5
Field Dry Density (FDD) t/m <sup>3</sup>	1.73	1.70	1.69
Peak Converted Wet Density t/m <sup>3</sup>	2.07	2.08	2.08
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**
Adj. Optimum Moisture Content % (AS1289.5.4.1)	18.0	18.1	**
Adj. Field Moisture Content % (AS1289.5.4.1)	20.4	20.7	20.5
Moisture Ratio % (AS1289.5.4.1)	113.5	115.0	113.5
Adjusted Moisture Ratio % (AS1289.5.4.1)	**	**	**
Moisture Variation (Wv) %	-2.5	-2.5	-2.5
Adjusted Moisture Variation %	**	**	**
Hilf Density Ratio (%)	<b>100.5</b>	<b>99.0</b>	<b>98.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P221112-19  
**Issue Number:** 1  
**Date Issued:** 09/08/2023  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 10966  
**Date Sampled:** 30/11/2022  
**Dates Tested:** 30/11/2022 - 01/12/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Place Estate Stage 1 - Level One - Officer  
**Material:** Silty Clay  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: ccaulfield@terrafirmalabs.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Chris Caulfield  
 Project Manager

NATA Accredited Laboratory Number: 15357

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

Sample Number	P22-10966A	P22-10966B	P22-10966C	P22-10966D	P22-10966E	P22-10966F
Test Number	63	64	65	66	67	68
Date Tested	30/11/2022	30/11/2022	30/11/2022	30/11/2022	30/11/2022	30/11/2022
Time Tested	09:51	09:51	09:51	15:07	15:12	15:16
Test Request #/Location	Lot 136 Retest #19	Lot 125 Retest #50	Lot 122 Retest #54	Lot 122	Lot 124	Lot 126
Layer / Reduced Level	Layer 2	Layer 2	Layer 1	Layer 3	Layer 3	Layer 3
Thickness of Layer (mm)	300	300	300	300	300	300
Soil Description	Silty Clay	Silty Clay	Silty Clay	Silty Clay	Silty Clay	Silty Clay
Test Depth (mm)	275	275	275	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0	0	0
Percentage of Dry Oversize (%) (AS1289.5.4.1)	**	**	**	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	2.05	2.10	2.06	2.02	1.91	1.95
Field Moisture Content %	21.3	20.7	21.7	23.5	32.0	28.9
Field Dry Density (FDD) t/m <sup>3</sup>	1.69	1.74	1.69	1.64	1.45	1.51
Peak Converted Wet Density t/m <sup>3</sup>	2.08	2.08	2.08	2.06	1.90	1.96
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**	**	**
Adj. Optimum Moisture Content % (AS1289.5.4.1)	**	**	**	**	**	**
Adj. Field Moisture Content % (AS1289.5.4.1)	21.3	20.7	21.7	23.5	32.0	28.9
Moisture Ratio % (AS1289.5.4.1)	115.0	115.5	117.0	113.5	109.5	111.0
Adjusted Moisture Ratio % (AS1289.5.4.1)	**	**	**	**	**	**
Moisture Variation (Wv) %	-2.5	-2.5	-3.0	-2.5	-2.5	-2.5
Adjusted Moisture Variation %	**	**	**	**	**	**
Hilf Density Ratio (%)	99.0	100.5	99.0	98.0	100.5	99.5
Compaction Method	Standard	Standard	Standard	Standard	Standard	Standard
Report Remarks	**	**	**	**	**	**

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P221112-20  
**Issue Number:** 1  
**Date Issued:** 12/12/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 10984  
**Date Sampled:** 01/12/2022  
**Dates Tested:** 01/12/2022 - 02/12/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Place Estate - Stage 1 Level One -Officer  
**Material:** CLAY  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: ccaulfield@terrafirmalabs.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Chris Caulfield  
 Project Manager

NATA Accredited Laboratory Number: 15357

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1					
Sample Number	P22-10984A	P22-10984B	P22-10984C	P22-10984D	P22-10984E
Test Number	69	70	71	72	73
Date Tested	01/12/2022	01/12/2022	01/12/2022	01/12/2022	01/12/2022
Time Tested	**	**	**	**	**
Test Request #/Location	Lot 118	Lot 119	Lot 120	Lot 112	Lot 111
Layer / Reduced Level	Layer 1	Layer 2	Layer 3	FSL	FSL
Thickness of Layer (mm)	300	300	300	300	300
Soil Description	CLAY	CLAY	CLAY	CLAY	CLAY
Test Depth (mm)	275	275	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0	0	0
Percentage of Dry Oversize (%) (AS1289.5.4.1)	**	**	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	2.07	2.11	2.08	2.02	2.04
Field Moisture Content %	19.3	19.1	19.9	40.5	30.3
Field Dry Density (FDD) t/m <sup>3</sup>	1.73	1.77	1.74	1.44	1.57
Peak Converted Wet Density t/m <sup>3</sup>	2.10	2.09	2.09	2.09	2.04
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**	**
Adj. Optimum Moisture Content % (AS1289.5.4.1)	17.4	17.0	17.9	38.3	30.0
Adj. Field Moisture Content % (AS1289.5.4.1)	19.3	19.1	19.9	40.5	30.3
Moisture Ratio % (AS1289.5.4.1)	111.0	112.0	111.0	106.0	101.0
Adjusted Moisture Ratio % (AS1289.5.4.1)	**	**	**	**	**
Moisture Variation (Wv) %	-2.0	-2.0	-2.0	-2.0	-0.5
Adjusted Moisture Variation %	**	**	**	**	**
Hilf Density Ratio (%)	<b>98.5</b>	<b>100.5</b>	<b>99.5</b>	<b>96.5</b>	<b>100.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**	**	**

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P221112-21  
**Issue Number:** 1  
**Date Issued:** 16/12/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 10995  
**Date Sampled:** 02/12/2022 8:00  
**Dates Tested:** 02/12/2022 - 05/12/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Place Estate - Stage 1 Level One -Officer  
**Material:** Gravelly CLAY  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: ccaulfield@terrafirmalabs.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Chris Caulfield  
 Project Manager

NATA Accredited Laboratory Number: 15357

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1			
Sample Number	P22-10995A	P22-10995B	P22-10995C
Test Number	74	75	76
Date Tested	02/12/2022	02/12/2022	02/12/2022
Time Tested	08:00	08:00	08:00
Test Request #/Location	109	113	118
Layer / Reduced Level	Layer 3	Layer 3	Layer 3
Thickness of Layer (mm)	300	300	300
Soil Description	Gravelly CLAY	Gravelly CLAY	Gravelly CLAY
Test Depth (mm)	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0
Percentage of Dry Oversize (%) (AS1289.5.4.1)	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	2.05	1.99	2.16
Field Moisture Content %	31.4	23.0	24.7
Field Dry Density (FDD) t/m <sup>3</sup>	1.56	1.62	1.73
Peak Converted Wet Density t/m <sup>3</sup>	1.88	2.02	2.10
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**
Adj. Optimum Moisture Content % (AS1289.5.4.1)	31.6	21.8	23.1
Adj. Field Moisture Content % (AS1289.5.4.1)	31.4	23.0	24.7
Moisture Ratio % (AS1289.5.4.1)	99.5	105.5	107.0
Adjusted Moisture Ratio % (AS1289.5.4.1)	**	**	**
Moisture Variation (Wv) %	0.0	-1.0	-1.5
Adjusted Moisture Variation %	**	**	**
Hilf Density Ratio (%)	<b>109.5</b>	<b>98.5</b>	<b>103.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**

## Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P221112-21  
**Issue Number:** 1  
**Date Issued:** 16/12/2022  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 10995  
**Date Sampled:** 02/12/2022 8:00  
**Dates Tested:** 02/12/2022 - 05/12/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Place Estate - Stage 1 Level One -Officer  
**Material:** Gravelly CLAY  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: ccaulfield@terrafirmalabs.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Chris Caulfield  
 Project Manager

NATA Accredited Laboratory Number: 15357

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1			
Sample Number	P22-10995A	P22-10995B	P22-10995C
Test Number	74	75	76
Date Tested	02/12/2022	02/12/2022	02/12/2022
Time Tested	08:00	08:00	08:00
Test Request #/Location	109	113	118
Layer / Reduced Level	Layer 3	Layer 3	Layer 3
Thickness of Layer (mm)	300	300	300
Soil Description	Gravelly CLAY	Gravelly CLAY	Gravelly CLAY
Test Depth (mm)	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0
Percentage of Dry Oversize (%) (AS1289.5.4.1)	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	2.05	1.99	2.16
Field Moisture Content %	31.4	23.0	24.7
Field Dry Density (FDD) t/m <sup>3</sup>	1.56	1.62	1.73
Peak Converted Wet Density t/m <sup>3</sup>	1.88	2.02	2.10
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**
Adj. Optimum Moisture Content % (AS1289.5.4.1)	31.6	21.8	23.1
Adj. Field Moisture Content % (AS1289.5.4.1)	31.4	23.0	24.7
Moisture Ratio % (AS1289.5.4.1)	99.5	105.5	107.0
Adjusted Moisture Ratio % (AS1289.5.4.1)	**	**	**
Moisture Variation (Wv) %	0.0	-1.0	-1.5
Adjusted Moisture Variation %	**	**	**
Hilf Density Ratio (%)	<b>109.5</b>	<b>98.5</b>	<b>103.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** P221112-22  
**Issue Number:** 1  
**Date Issued:** 19/01/2023  
**Client:** Lojac Civil Pty Ltd  
 35/148 Chesterville Road, Moorabbin Vic 3189  
**Contact:** Rob Nassar  
**Project Number:** P221112  
**Project Name:** Banyan Place Estate Stage 1 - Level One  
**Project Location:** Officer  
**Work Request:** 11012  
**Date Sampled:** 05/12/2022  
**Dates Tested:** 05/12/2022 - 06/12/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95%  
**Site Selection:** Selected by Client  
**Location:** Banyan Place Estate Stage 1 - Level One - Officer  
**Material:** Silty Clay  
**Material Source:** Imported



Pakenham Laboratory  
 47 National Avenue Pakenham VIC 3810  
 Phone: (03) 9769 5799  
 Email: ccaulfield@terrafirmalabs.com.au



Accredited for compliance with ISO/IEC 17025 - Testing

Approved Signatory: Chris Caulfield  
 Project Manager

NATA Accredited Laboratory Number: 15357

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1			
Sample Number	P22-11012A	P22-11012B	P22-11012C
Test Number	77	78	79
Date Tested	05/12/2022	05/12/2022	05/12/2022
Time Tested	15:28	15:29	15:30
Test Request #/Location	Lot 117	Lot 119	Lot 120
Layer / Reduced Level	Layer 3	Layer 4	Layer 5
Thickness of Layer (mm)	300	300	300
Soil Description	Sandy silty CLAY	Sandy silty CLAY	Sandy silty CLAY
Test Depth (mm)	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	19.0
Percentage of Wet Oversize (%)	0	0	0
Percentage of Dry Oversize (%) (AS1289.5.4.1)	0	0	0
Field Wet Density (FWD) t/m <sup>3</sup>	2.12	2.06	2.08
Field Moisture Content %	18.6	18.9	18.8
Field Dry Density (FDD) t/m <sup>3</sup>	1.79	1.74	1.75
Peak Converted Wet Density t/m <sup>3</sup>	2.13	2.14	2.12
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**
Adj. Optimum Moisture Content % (AS1289.5.4.1)	16.2	15.5	16.7
Adj. Field Moisture Content % (AS1289.5.4.1)	18.6	18.9	18.8
Moisture Ratio % (AS1289.5.4.1)	114.5	121.5	112.5
Adjusted Moisture Ratio % (AS1289.5.4.1)	**	**	**
Moisture Variation (Wv) %	-2.5	-3.5	-2.0
Adjusted Moisture Variation %	**	**	**
Hilf Density Ratio (%)	100.0	96.5	98.5
Compaction Method	Standard	Standard	Standard
Report Remarks	**	**	**

**Moisture Variation Note:**

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 101

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 101 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 102

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 102 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager



11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 103

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 103 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 104

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 104 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 105

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 105 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 106

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 106 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 107

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 107 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 108

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 108 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 109

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 109 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 110

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 110 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager



11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 111

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 111 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 112

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 112 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 113

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 113 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 114

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 114 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 115

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 115 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 116

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 116 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 117

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 117 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 118

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 118 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager



11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 119

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 119 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 120

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 120 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of  
**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 121

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 121 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 122

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 122 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 123

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 123 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 124

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 124 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 125

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 125 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 126

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 126 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager



11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 127

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 127 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 128

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 128 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 129

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 129 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 130

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 130 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 131

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 131 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 132

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 132 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 133

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 133 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 134

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 134 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager



11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 135

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 135 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 136

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 136 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 137

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 137 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 138

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 138 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 139

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 139 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 140

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 140 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of  
**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 141

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 141 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 142

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 142 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager



11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 143

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 143 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 144

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 144 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 145

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 145 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 146

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 146 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 147

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 147 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of  
**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 148

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 148 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager

11 Aug 2023

TO WHOM IT MAY CONCERN

Re: Banyan Place Estate Stage 1  
Officer  
Lot 149

*Terra Firma Laboratories was engaged by Lojac Civil Pty Ltd as the Geotechnical and Inspection Testing Authority (GITA) to provide Level 1 supervision and testing on the earthworks component for Banyan Place Estate, Stage 1, Officer in accordance with Australian Standard AS3798 Guidelines for Earthworks for Commercial and Residential Development.*

Lot 149 as defined in drawing Ref 1470\_1\_R04 from *Charlton Degg*, provided by the contractor, was included in the scope of works.

With regard to any fill placement please consider the following:

- Controlled fill was placed up to 300mm below finished surface level. The final 300mm material is considered top soil and organic matter and not controlled fill.
- Verification of finished surface level to design levels is outside of the scope of the GITA Inspection and Verification report.
- Compaction tests results documented in a level 1 GITA report verify the construction methods observed on site are satisfactory. Testing is conducted with random sampling across an area of work that is defined in the Australian Standard as a "lot" which is "an area of work that is essentially homogenous in relation to material type and moisture condition, rolling response and compaction technique, and which has been used for the assessment of the relative compaction of an area of work" (AS 3798-2007). As such, any test completed is representative of an area that may be up to 2500m<sup>2</sup> in area and across several house lots.

A GITA Inspection Verification report (Reference: P221112A) has been published on 11 Aug 2023 and documents that the allotment earthworks were carried out in accordance with AS3798 and in compliance with the project specification provided by the contractor.

For and on behalf of

**Terra Firma Laboratories**



C Caulfield  
Project Manager